

BI-WEEKLY microFIT REPORT

Data as of December 10, 2012





BI-WEEKLY microFIT REPORT

Data as of December 10, 2012

PROGRESS TOWARDS CURRENT 2012 50 MW microFIT PROCUREMENT TARGET

(Version 2.0)
Count of Applications

Energy Group	Total Applications to Date	Submitted / Under Review	Unsuccessful Applications	Projects Applicable to Target
Bioenergy	3	0	3	0
Solar PV	8,847	960	4,583	3,304
Hydro Electric	2	1	1	0
Wind	10	0	8	2
Total Applications	8,862	961	4,595	3,306

MW Remaining
19.77

Sum of Applications (kW)

Energy Group	Total Applications to Date	Submitted / Under Review	Unsuccessful Applications	Projects Applicable to Target
Bioenergy	20.8	0.0	20.8	0.0
Solar PV	81,925.5	9,337.6	42,363.6	30,224.3
Hydro Electric	15.0	5.0	10.0	0.0
Wind	81.7	0.0	71.0	10.7
Total Sum kW	82,042.9	9,342.6	42,465.3	30,235.0

microFIT LEGEND

Total Applications to Date	Total number of Applications received by the OPA to date that are eligible to count towards the current 2012 50 MW Procurement Target.
Submitted / Under Review	Applications submitted that are pending review, that are currently under review, and that are undergoing clarifications.
Unsuccessful Applications	Applications that have been withdrawn by the Applicant, terminated by the OPA due to ineligibility, or rejected by the LDC due to capacity constraints.
Projects Applicable to Target	Applications that are undergoing capacity screening by the LDC, that have received Application Approval Notices from the OPA, are connected, or have executed contracts.
MW Remaining	MW left under the current 2012 50 MW Procurement Target.

Note: Only Version 2.0 microFIT projects will count towards the current 50 MW procurement target for 2012.



BI-WEEKLY microFIT REPORT

Data as of December 10, 2012

microFIT 2.0 PROJECTS

Count of Applications / Contracts		Application Stage						Contract Stage		
Energy Group	Source Technology	Submitted	Under Review	Rejected / Withdrawn	Pending LDC Offer to Connect	Capacity Unavailable	Application Approved	Connected	Contract Executed	Total
Bioenergy	Biogas	0	0	1	0	0	0	0	0	1
	Biomass	0	0	1	0	0	0	0	0	1
	Landfill	0	0	1	0	0	0	0	0	1
Solar PV	PV Groundmount	23	12	303	15	32	77	3	7	472
	PV Rooftop	594	331	3,816	865	432	2,012	106	219	8,375
Hydroelectric	Hydroelectric	1	0	1	0	0	0	0	0	2
Wind	Wind On-Shore	0	0	7	2	1	0	0	0	10
Total Count of Applications		618	343	4,130	882	465	2,089	109	226	8,862

Categories are mutually exclusive. Each application will appear only once in the table.

Highlighted cells apply towards the current 2012 50 MW microFIT procurement target.

Sum of Applications / Contracts (kW)		Application Stage						Contract Stage		
Energy Group	Source Technology	Submitted	Under Review	Rejected / Withdrawn	Pending LDC Offer to Connect	Capacity Unavailable	Application Approved	Connected	Contract Executed	Total
Bioenergy	Biogas	0.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	10.0
	Biomass	0.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	10.0
	Landfill	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.8
Solar PV	PV Groundmount	230.0	120.0	2,999.6	150.0	320.0	766.9	30.0	65.5	4,682.0
	PV Rooftop	5,789.5	3,198.1	34,864.2	7,960.2	4,179.7	18,546.2	894.3	1,811.2	77,243.5
Hydroelectric	Hydroelectric	5.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	15.0
Wind	Wind On-Shore	0.0	0.0	61.0	10.7	10.0	0.0	0.0	0.0	81.7
Total Sum (kW)		6,024.5	3,318.1	37,955.6	8,120.9	4,509.7	19,313.0	924.3	1,876.8	82,042.9

Categories are mutually exclusive. Each application will appear only once in the table.

Highlighted cells apply towards the current 2012 50 MW microFIT procurement target.

microFIT LEGEND

Submitted	Applications submitted that are pending review.
Under Review	Applications that have been received by the OPA and are under review for completeness and eligibility requirements.
Rejected / Withdrawn	Applications that have been withdrawn by the applicant or failed to satisfy the completeness and eligibility requirements of the microFIT Program.
Pending LDC Offer to Connect	Applications that have been reviewed by the OPA and are pending a screening by the local distribution company to determine if connection capacity is available.
Capacity Unavailable	Applications that have been terminated as a result of being denied an Offer to Connect from their local distribution company.
Application Approved	Applications that have been issued an Application Approval Notice as a result of receiving an Offer to Connect from their local distribution company.
Connected	Applications that have been physically connected but have not yet executed a microFIT contract.
Contract Executed	Applications that have been connected and have executed a microFIT contract.

Note: Only Version 2.0 microFIT projects will count towards the current 50 MW procurement target for 2012.



BI-WEEKLY microFIT REPORT

Data as of December 10, 2012

microFIT 1.3 - 1.6 PROJECTS

Count of Applications / Contracts		Application Stage					Contract Stage		
Energy Group	Source Technology	Under Review	Rejected / Withdrawn	Pending LDC Offer to Connect	Capacity Unavailable	Conditional Offer	Connected	Contract Executed	Total
Bioenergy	Biogas	0	14	3	1	0	0	0	18
	Biomass	0	18	0	2	0	0	1	21
	Landfill	0	11	2	0	0	0	0	13
Solar PV	PV Groundmount	0	5,787	498	1,050	2,923	17	5,914	16,189
	PV Rooftop	0	9,546	0	0	269	3	3,047	12,865
	Solar PV	0	6,677	2,805	1,459	1,338	74	5,519	17,872
Hydroelectric	Hydroelectric	0	7	3	0	0	0	0	10
Wind	Wind On-Shore	0	113	16	3	2	0	5	139
Total Count of Applications		0	22,173	3,327	2,515	4,532	94	14,486	47,127

Categories are mutually exclusive. Each application will appear only once in the table.

Sum of Applications / Contracts (kW)		Application Stage					Contract Stage		
Energy Group	Source Technology	Under Review	Rejected / Withdrawn	Pending LDC Offer to Connect	Capacity Unavailable	Conditional Offer	Connected	Contract Executed	Total
Bioenergy	Biogas	0.0	100.8	30.0	10.0	0.0	0.0	0.0	140.8
	Biomass	0.0	164.9	0.0	20.0	0.0	0.0	3.6	188.5
	Landfill	0.0	94.8	20.0	0.0	0.0	0.0	0.0	114.8
Solar PV	PV Groundmount	0.0	57,089.5	4,930.6	10,442.2	28,933.3	169.4	57,751.9	159,317.0
	PV Rooftop	0.0	84,993.6	0.0	0.0	2,588.5	29.9	24,565.1	112,177.1
	Solar PV	0.0	60,369.8	25,909.3	13,868.7	12,280.8	578.0	44,406.5	157,413.1
Hydroelectric	Hydroelectric	0.0	37.9	30.0	0.0	0.0	0.0	0.0	67.9
Wind	Wind On-Shore	0.0	891.9	136.2	20.2	13.0	0.0	27.6	1,088.9
Total Sum (kW)		0.0	203,743.1	31,056.1	24,361.1	43,815.6	777.3	126,754.7	430,507.9

Categories are mutually exclusive. Each application will appear only once in the table.

microFIT LEGEND

Under Review	Applications that have been received by the OPA and are under review for completeness and eligibility requirements.
Rejected / Withdrawn	Applications that have been withdrawn by the applicant or failed to satisfy the completeness and eligibility requirements of the microFIT Program.
Pending LDC Offer to Connect	Applications that have been reviewed by the OPA and are pending a screening by the local distribution company to determine if connection capacity is available.
Capacity Unavailable	Applications that have been terminated as a result of being denied an Offer to Connect from their local distribution company.
Conditional Offer	Applications that have been issued a Conditional Offer as a result of receiving an Offer to Connect from their local distribution company.
Connected	Applications that have been physically connected but have not yet executed a microFIT contract.
Contract Executed	Applications that have been connected and have executed a microFIT contract.