

Clarkson Parking Structure Construction Start Coordination June 08, 2012

Purpose: to discuss last minute updates and coordination issues for the Construction start, this will happen on June 18, 2012.

Parking Infr. updates (Istvan):

- Reserved parking relocation: June 16-17.
- Temporary parking: June 15.
 - Question: “Additional GO Parking” signs 2pc-
 - supplied and installed by St. Ops?
 - supplied by St. Ops and installed by Contractor?
- Newspaper boxes relocation: St. Ops to confirm when.
- Presto and CCTV camera relocation tentatively for June 19. Electronics and Communication (Jay Gill’s team) to confirm.

Communication/ St. Ops updates (Joanna N./Robert M.):

- Construction Notice posted June 04.
- Customer handouts distributed. Please confirm when and how many?
- Any feedback in the first week
- Further communication options? There are recent suggestions by Planning and Innovation Departments.
- Billboard installation (by Signage) until August for federal funding tours.

Further additional property perspectives? (Brian M.)

Carpool update (Rebekah M., Jeff E.):

- Presently every second day until June 18. The weeks of tracking indicated that at the end we are barely at a good 50% utilization in the north lot, but fewer than 25% in the south.

June 18.

- Transit Safety will assist with reserved parking (if somebody occupied their spots)
- St. Ops. face to face interaction with the public? Any more customer handouts?